

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Minor Irrigation – Nizamabad District – Excavation of Feeder Channel of Gattupodichinavagu anicut to Inayatnagar Village Kammarpally Mandal for package No. I and Package No. II - Administrative approval for Rs. 1526.29 lakhs – Accorded - Orders - issued.

=====

IRRIGATION & CAD (MI II) DEPARTMENT

G.O.Rt.No. 154

Dated: 21-02-2011.

Read the following:-

1. From the Chief Engineer, Minor Irrigation Letter No. DCE II-OT1-SO3 C-NZB-DN-G.P.Vagu Package I-08, dated 30.10.2008.
2. From the Chief Engineer, Minor Irrigation Letter No. DCE II-OT1-SO3 C-NZB-DN-G.P.Vagu Packages II - 08, dated 30.10.2008.
3. From the Engineer-in-Chief (I.W), Hyderabad Letter No. ENC/IW/P&M/EE.III/DEE.10/AE/REs./05, dated 10-11-2008.
4. From the Engineer-in-Chief (I.W), Hyderabad Letter No. ENC/IW/P&M/EE.III/DEE.10/AE/REs./05, dated 10-11-2008.
5. From the Chief Engineer, Minor Irrigation Letter No. DCE II-OT1-SO3 C-NZB-DN-G.P.Vagu Packages I & II/31662/2010, dated 14.12.2010.

<00>

ORDER:-

In the letters 1st and 2nd read above, the Chief Engineer, Minor Irrigation has submitted Revised Estimates to the Engineer-in-Chief (IW), Hyderabad for the Work “ Excavation of Feeder Channel of Gattupodichinavagu Anicut to Inayatnagar Village, Kammarpally Mandal, Nizamabad District for package No. I and Package No. II for placing the same before the Committee of Chief Engineers for recommending the same to Government to accord revised administrative approval.

2. In the letters 3rd and 4th read above, the Engineer-in-Chief (IW) has stated that the meeting of the Committee of Chief Engineers was held on 4.11.2008 at 3.30 PM to discuss and to recommend the Revised Estimates in the chambers of Engineer-in-Chief (IW). The Committee among other agenda items discussed the Revised Estimate for the work “Excavation of Feeder Channel of Gattupodichina Vagu Anicut to Inayath Nagar Village, Kammarpally Mandal for Package No. I and Package No. II and recommended for according administrative approval to the Revised estimates for the above works.

3. The Committee of Chief Engineers in its meeting held on 4.11.2008 examined the reasons for the deviations in respect of Package I and observed that the main reason for the deviation is due to increase in the side slope of the feeder channel from ½:1 to 1;1 and berm width from 1.00 m to 1.50 m to retain the slopes of feeder channel in deep cut portion. There are two new structures of inlet CD weirs added to suit the field conditions. After detailed discussion, the Committee of Chief Engineers have recommended to accord revised administrative sanction for Rs. 521.00 lakhs in respect of Package No. I, subject to condition that the field officers are responsible for

correctness of quantities, data and arithmetic calculations stating that in G.O.Rt.No. 1317 dated 3.10.2006 administrative sanction for Rs. 347.00 lakhs was accorded by the Government for the above work.

4. In respect of Package No. II, the Committee of the Chief Engineers have stated that administrative approval for Rs. 836.50 lakhs was accorded in G.O.Rt.No. 643 dated 12.6.2007 for diverting flood water during flood days and feed 10 Nos. of M.I. Tanks. The 1st package from KM 00.00 Km 3.45 Km work was taken up to an extent of Rs. 347.00 lakhs. The balance work estimate from Km 3.45 to KM 8.00 for Rs. 496.50 lakhs was technically sanctioned by the Chief Engineer, Minor Irrigation. The Committee of Chief Engineers examined the reasons for the deviations and observed that the main reason are (1) increase in the side slopes and berm width which caused increase in the quantities, (2) increase in the Number of CM and CD Structures, (3) change of scope of work with a provision to excavate 3 additional feeder channels to supplement gap ayacut below existing tank, (4) increase in the cost of land acquisition and additional requirement of land to excavate 3 new feeder channels, (5) decrease due to tender discount. After detailed discussions, the Committee of Chief Engineers recommended for revised administrative sanction for Rs. 1005.29 lakhs subject to condition that the field officers are responsible for correctness of quantities, data and arithmetic calculations.

5. Government after careful examination of the matter, hereby accord revised administrative approval for Rs. 1526.29 lakhs (Rupees one thousand five hundred and twenty six lakhs and twenty nine thousand only) i.e Rs. 521.00 lakhs (Rupees five hundred and twenty one lakhs only) for package No. I i.e., "Excavation of Feeder channel of Gattupodichina vagu anicut to Inayath Nagar Village, Kammarpally Mandal, Nizamabad District from KM 0.00 to KM 3.45 KM and Rs. 1005.29 lakhs (Rupees one thousand and five lakhs and twenty nine thousand only) for package II i.e., "Excavation of Feeder channel of Gattupodichina vagu Anicut to Inayath Nagar Village, Kammarpally Mandal, Nizamabad District from KM 3.45 to 7.50 KM subject to condition that the field officers are responsible for correctness of quantities, data and arithmetic calculations.

6. The expenditure sanctioned in para 5 above shall be debited to the Head Account "4702 COL on M.I. Sources – MH 101 - Surface Water – GH 11 Normal State Plan – SH (12) – Construction & Restoration of M.I Sources – 530 Major Works / 531 Other Expenditure".

7, This order issues with the concurrence of Finance (Expr. PW) Deptt. Vide their U.O. No. 36104/1169/A1/Expr.PW/2010 dated 10.01.2011.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. PRASANTA MAHAPATRA

PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Minor Irrigation, Hyderabad.
The District Collector, Nizamabad
Copy to:
The Accountant General, A.P. Hyderabad.
The Director of Works & Accounts, M.J. Road, Hyderabad.
The Finance (Expr.PW) Deptt.,
The PS to M (MI, APSIDC, LI, GWD & WALAMTARI)
The PS to Prl.Secy to Govt, (Irrign)/
The PS to Spl.Secy to Govt.,
SF/SC

// FORWARDED : BY ORDER //

SECTION OFFICER